



# HVAC System Balancing Checklist (for optimal efficiency)

## Pre-Balancing Assessment & Planning

Initial assessment of the HVAC system and development of a balancing plan. Includes gathering necessary data and verifying existing documentation.

### Date of Assessment

### Time of Assessment Start

### Brief Description of HVAC System (Type, Age, Capacity)

### Building Square Footage

### System Configuration (e.g., VAV, Constant Volume, etc.)

- ☐ VAV
- ☐ Constant Volume
- ☐ VRF
- ☐ Other - Specify in Long Text

### Existing HVAC System Drawings/Schematics (if available)

 Upload File

### Review of Previous Balancing Reports (if available - summarize findings)

Write something...

### Primary Balancing Goals (Select all that apply)

- ☐ Energy Savings
- ☐ Improved Comfort
- ☐ Noise Reduction
- ☐ Addressing Specific Complaints

### Notes/Observations Prior to Balancing (e.g., noted airflow issues, complaints)

Write something...

## Airflow Balancing

Tasks related to adjusting airflow to ensure proper distribution within the facility. This includes measurements, damper adjustments, and troubleshooting airflow issues.

### Measured Airflow (CFM) at Supply Diffuser 1

Enter a number...

### Design Airflow (CFM) for Supply Diffuser 1

Enter a number...

### Damper Adjustment Needed at Supply Diffuser 1?

☐ Yes

☐ No

### Damper Adjustment (Percentage) for Supply Diffuser 1

Enter a number...

### Measured Airflow (CFM) at Return Grill 1

Enter a number...

### Notes on Airflow Balancing at Supply Diffuser 1

Write something...

### Areas experiencing airflow issues?

- ☐ Too Cold
- ☐ Too Warm
- ☐ Drafty
- ☐ Uneven Temperature
- ☐ None

### Adjusted Zone Temperature Setpoint?

- ☐ Yes
- ☐ No

## Hydronic System Balancing (if applicable)

Specific checks and adjustments for systems using water as the heat transfer medium. Includes valve adjustments, pressure checks, and flow verification.

### Initial System Water Temperature (Supply)

### Initial System Water Temperature (Return)

### System Flow Rate (GPM)

**System Pressure (PSI)**

Enter a number...

**Valve Type (e.g., Balancing Valve, Control Valve)**

- ☐ Balancing Valve
- ☐ Control Valve
- ☐ Butterfly Valve
- ☐ Other - Specify

**Valve Adjustment (Position/Percentage)**

Enter a number...

**Notes on Valve Adjustment and Reason**

Write something...

**Bypass Valve Status (Open/Closed)**

- ☐ Open
- ☐ Closed

**Differential Pressure Across Balancing Valve (PSI)**

Enter a number...

**Static Pressure Verification**

Measurement and adjustment of static pressure to optimize fan performance and system efficiency.

**Total Supply Air Volume (CFM)**

Enter a number...

**Design Static Pressure (inches of water)**

Enter a number...

**Measured Static Pressure at Main Supply Plenum (inches of water)**

Enter a number...

**Measured Static Pressure at Fan Discharge (inches of water)**

Enter a number...

**Measured Static Pressure at Farthest Supply Diffuser (inches of water)**

Enter a number...

**Fan Speed (RPM)**

Enter a number...

**Fan Speed Adjustment Necessary?**

☐ Yes

☐ No

## Notes on Static Pressure Adjustments & Observations

Write something...

## VAV Box Static Pressure Sensor Calibration Required?

☐ Yes

☐ No

# Equipment Performance Checks

Verification of equipment performance, including fan speeds, pump pressures, and coil temperatures. This helps identify potential mechanical issues affecting balancing.

## Supply Fan RPM (Revolutions Per Minute)

Enter a number...

## Return Fan RPM (Revolutions Per Minute)

Enter a number...

## Supply Air Temperature (°F)

Enter a number...

## Return Air Temperature (°F)

Enter a number...

### Chilled Water Supply Temperature (°F)

Enter a number...

### Chilled Water Return Temperature (°F)

Enter a number...

### Hot Water Supply Temperature (°F) (if applicable)

Enter a number...

### Hot Water Return Temperature (°F) (if applicable)

Enter a number...

### Supply Fan Motor Condition (Visual Inspection)

- ☐ Excellent
- ☐ Good
- ☐ Fair
- ☐ Poor

## Documentation & Reporting

Recording all measurements, adjustments made, and any issues identified. Creation of a final report summarizing the balancing process and recommendations.

### Balancing Report Summary

Write something...



### Total System Airflow (CFM/m<sup>3</sup>/h)

Enter a number...

### Total System Water Flow (GPM/LPM) - if applicable

Enter a number...

### As-Built HVAC Drawings (Updated)

 Upload File

### Overall Balancing Success (Subjective)

- ☐ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Poor

### Balancing Completion Date

Enter date...

### Recommendations for Future Maintenance

Write something...

### Balancing Technician Signature

### Project Name/Location

## Post-Balancing Verification

Follow-up checks after balancing adjustments to ensure stability and continued optimal performance.

### Date of Post-Balancing Verification

### Time of Post-Balancing Verification

### Static Pressure (in)

### Supply Air Temperature (°F)

### Return Air Temperature (°F)

### System Stability (after 24 hours)

- ☐ Stable
- ☐ Minor Fluctuations
- ☐ Significant Fluctuations - Further Adjustment Needed

### Notes on Post-Balancing Observations

Write something...

### Overall System Performance (compared to baseline)

- ☐ Improved
- ☐ Maintained
- ☐ Decreased